App I IX 1

Previous References
207-16(142)

1931
(MC)

File No
Serial Nos

Later References

RECEIVED

General and Revenue Secretariat

Serial Nos 2

Part B for November 1931

SUBJECT

Estimate for Rs 3432-11-0 for the construction of a Town Hall at Pavagada

Sl 2)

Order No L 3564-3 dy 17 11 1931

The Deputy Commissioner Tumkur &
The Comptroller

Sanctions the estimate

App F III—2}

File No 26 of 1931

Serial No	
1	Letter 200 A & C 320 dy 2-10-31 from the Secy Govt, Finance Dept requesting sanction of Rs 1- to a revised estimate for Rs 57432-11-0 for the construction of the Town Hall at Parvatipuram
2 to 7	1) An estimate for Rs 5-1301- prepared by the Chief Engr for the above work was sanctioned in G O no 2348-50/ Mil 207-26-2 dy 18-7-27, the estimate being met from the provision of Rs 57430/- as pointed out therein 2) It is now reported that a sum of Rs 57432-11-0 was spent on the said work by the Parvatipuram Municipality, and that the Municipality accepts has taken objection to the excess expenditure of Rs 302-11-0 the Govt are, therefore, asked to sanction to the revised estimate of Rs 57432-11-0 for the work 3) Draft proceedings with a draft G O 4) The papers may be sent to the Chief Engr Irrig for necessary remarks in the correspondence 5) Forwarded G O with Compliments to the Chief Engineer (Irrigation) for favour of remarks By Order V. Subrahmanyam Asst Secy

13/10

File No of 193

Council and Revenue
Secretariat

R 310-D) 26 10 31 1723 (2

Public Works Department
Central Office

ml File No. 26 of 1931

Serial No.

6) Returned, with compliments

7) 2 The sanctioned plan of the building is not received with the revised estimate for verification

8) 3 - As seen from the comparative statement, the excess is under the following heads

(1)	Foundation stone in mud	=	Rs 307
(2)	Teak wood work	=	Rs 240
(3)	Teak wood doors	=	Rs 56

9) 4 The estimate was prepared in the Architectu Section and a sum of R 72 towards Architect's fees may be added to the revised estimate amount unless it is waived by Government The estimate may be sanctioned subject to orders on the above

ml P. Ranga
26.10.31

Chief Engineer of Mysore

GENERAL SECRETARY
27 OCT 1931
No.

Hrm
VS
29.10.31

N J P

Ge - S u ry - Secretariat)

10) When the file next comes up, ask the Sub-Division

Encl
3/10
3/11

Please put up a clean draft

VS
3.11.31

OFFICE OF THE
6 NOV 1931

TION
7 NOV 1931
RENL SECTT

Clean draft sent
Encl
Appr 2nd Member

VS
5.11.31.

1723
L

App. III—2] (3

General Secretariat | MC File No. 26 of 1931

Serial No	
2	L. The Deputy Commr., Tenkasi Dist. Lr. Memo No. L3564-5 dt. 17.11.1931. Sanctions the revised estimate for Rs. 5432-11-0 for the Construction of the Town Hall at Paraganda

BP 4/1

File No of 193 General and Revenue Secretariat

M-26-31-1

No. A.T.C. 320/31-32
Enc 1 file

OFFICE OF THE DEPUTY COMMISSIONER
TUMKUR DISTRICT

Dated Tumkur the 2nd October 1931

FROM N Sundararaja Iyengar Fsquire B A
~~G B HEBBLIKAR ESQ BA LL B~~
Deputy Commissioner
Tumkur District Tumkur

L 1723 OFF
6 OCT 1931
L & G BRANCH

To
F V Pamasvami, Fsquire I C S, P L,
Chief Secretary to the Government of
H H the Maharaja of Mysore Bangalore
General Department

GENERAL SECRETARY.
5 OCT 1931
No.

SIR

With reference to Govt Order No L 348-50/ M1 207-26-2 dated 18-7-1927 sanctioning the revised estimate for Rs 5 130/- prepared by the Chief Engineer for the construction of the Town Hall at Pavagada the cost being met from the provision of Rs 5 630/- (Private donations Govt grant District Board contribution and Municipal Funds) I have the honor to state that the President of the Pavagada Municipality has reported that a sum of Rs 5,432-11-0 was spent on the building and audit objection for the excess expenditure of R 302-11-0 is pending reply He therefore solicits sanction for a revised estimate of Rs 5 432-11-0 A comparative statement - showing the details of the sanctioned estimate and the variations made is enclosed in the accompanying file s the excess amount - spent is about 6% of the sanctioned estimate and the total cost of Rs 5 432-11-0 has been met from the funds amounting to Rs 5,630/- - available for the purpose, Government sanction may kindly be accorded for the revised estimate and the excess expenditure incurred by the Municipality before obtaining sanction

I have the honor to be
Sir
Your most obedient Servant,

Deputy Commissioner
Tumkur Dist

Diary No of letter replied to

General and Revenue Secretariat

( )

the *193*

Date of issue 17/11 193

Signed by [illegible]

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

Section Genl

File No 46-31

Serial No 2

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—

1) G O no d 348-50/mk 207 & 26-27 dt 18-7-27 sanctioning an estimate for Rs 5130/- for the construction of a # Town Hall at Davangere

2) Letter no A J C 320 dt 2-10-31 from the Dep Com Tumkur stating that a sum of Rs 5432-11-0 has ~~Order thereon—Nil~~ been spent on the building as per revised estimate submitted and requesting sanction to the extra amount incurred by the municipality, the entire charge being met out of Rs 5730/- available for the purpose

Order no 3564-S Bangalore dt [illegible]

Sanctioned

2 At sum of Rs 72/- towards tree tools
plus for preparation Plan estimate will be added
some revised & estimate amount

5/11/31 Gen Secy

2nd A
4/11

To the Dep. Engr, Tumkur with reference
to completion of work

List of Enclosure

Copied by

Examined by

W D 73—GB1 M—20 000—10 8 31